

AGENDA ITEM NO. 20

ADDITIONAL AGENDA ITEMS – September 26, 2017

Approval of Change Order with Anderson Columbia Co., Inc. for work associated with CR 252 extension, pending approval from Anderson Columbia Co., Inc. Budget Impact: Funded by FDOT.
(Randy Harris, County Administrator)

Change Order

No. 1

Date of Issuance: September 25, 2017 Effective Date: _____

Project: CR 252 Extension – Roadway Resurfacing	Owner: Suwannee County Board of County Commissioners	Owner's Contract No.:
Contract: FDOT Small County Outreach Program (SCOP) Funded AKA FPID No. 432605-1-54-01		Date of Contract:
Contractor: Anderson Columbia Co., Inc.		Engineer's Project No.: L151110SUW

The Contract Documents are modified as follows upon execution of this Change Order:

Description: Addition of 1.5' paved shoulders OBG 1 and 1.5" asphalt on both sides of the road for the entire 8.97 mile length of the project,

Attachments: (List documents supporting change): N/A

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIMES:
Original Contract Price: <u>\$1,215,616.43</u>	Original Contract Times: <input type="checkbox"/> Working days <input checked="" type="checkbox"/> Calendar days Substantial completion (days or date): <u>78</u> Ready for final payment (days or date): <u>108</u>
[Increase] [Decrease] from previously approved Change Orders No. _____ to No. _____: \$ _____	[Increase] [Decrease] from previously approved Change Orders No. _____ to No. _____: Substantial completion (days): _____ Ready for final payment (days): _____
Contract Price prior to this Change Order: <u>\$1,215,616.43</u>	Contract Times prior to this Change Order: Substantial completion (days or date): <u>78</u> Ready for final payment (days or date): <u>108</u>
[Increase] [Decrease] of this Change Order: <u>\$321,179.00</u>	[Increase] [Decrease] of this Change Order: Substantial completion (days or date): <u>30</u> Ready for final payment (days or date): <u>30</u>
Contract Price incorporating this Change Order: <u>\$1,536,825.43</u>	Contract Times with all approved Change Orders: Substantial completion (days or date): <u>108</u> Ready for final payment (days or date): <u>138</u>

RECOMMENDED: By: <u>James Pitman</u> Engineer (Authorized Signature) Date: <u>9-25-17</u>	ACCEPTED: By: _____ Owner (Authorized Signature) Date: _____	ACCEPTED: By: _____ Contractor (Authorized Signature) Date: _____
Approved by Funding Agency (if applicable): _____	Date: _____	Date: _____